#### Check Dam Ranigram Birbhur

### 

Water Detention Structure

and days

Solar Dug We

**Tube Well** 

Hapa

### Water Detention Structure

## **Minor Irrigation Schemes**




# **IRRIGATION SYSTEM DEVELOPMENT [Component-B]** Target, achievements, learnings and Way forward





## **COMPONENET B** Irrigation System Development





# COMPONENT B- IRRIGATION SYSTEM DEVELOPMENT

# The aims of this component are

- **1. To improve availability of water for agriculture and fisheries in areas** currently cultivated under **rainfed** conditions.
- 2. The activities of this component include **construction of about 3274 no minor irrigation systems** (command area varying from 1.5 to 100 ha),
- 3. It comprising Check dams, river lift schemes and Water detention structures, and construction of Tube well and Pump Dug wells.
- 4. The total area to be developed under the project is about **44652 ha**, benefiting an estimated **1,00,000** farm families.





## OVER ALL ACHIEVEMENT


Schemes approved	:: 3,274 No
Schemes handed Over	:: 1,756 No
Targeted CCA to be Developed	:: 44,652 Ha
CCA Already Achieved	:: 34,910 Ha
Total Targeted Expenditure	:: Rs 828 Crore
Total Expenditure Achieved	:: Rs 683 Crore












DISTRICT	Administrative Approval Amount (in Crore Rs.)	Expenditure (in Crore Rs.)
BANKURA	134.44	70.90
BIRBHUM	105.26	70.22
BARDHAMAN PURBA	48.41	42.23
COOCHBEHAR	51.39	48.22
DAKSHIN DINAJPUR	33.69	32.76
DARJEELING	28.01	19.31
HOOGLY	8.93	8.42
HOWRAH	5.33	5.14
JALPAIGURI	95.40	51.61
MALDAH	40.49	20.19
MURSHIDABAD	11.83	10.22
NADIA	12.51	11.13
NORTH 24 PARGANAS	10.07	8.88
PASCHIM MEDINIPUR & JHARGRAM	116.99	67.44
PURBA MEDINIPUR	28.95	23.81
PURULIA	159.54	99.29
SOUTH 24 PARGANAS	62.99	41.45
UTTAR DINAJPUR	15.86	15.43






### NUMBERS TAKEN FOR EACH TYPE OF SCHEME






### **RABI CCA FOR EACH TYPE OF SCHEME**






### **COSTING OF DIFFERENT TYPES OF IRRIGATION SCHEMES**



### WB ADMI Project Supported by World Bank ACTUAL GROWTH OF CROPPED AREA SINCE INCEPTION OF THE PROJECT [2012 TO 2019] IN RABI AND PREKHARIF SEASON (on field )




Note: Obtained through remote sensing analysis on google earth engine

West Bengal Accelerated Development of Minor Irrigation Project WBADMIP

WB ADMI Project Supported by World Bank





WB ADMI Project Supported by World Bank




## **IRRIGATION SYSTEM DEVELOPMENT-summary**


Structure Type	Sources of water	Numbers approved	Total cost in Rs Crores	CCA (Rabi)	CCA (Kharif)	Cost / ha in Lakh	Concentration
WDS, SFMIS, including Creek rejuvenation	Surface water / Run-off water	1377	293	9750	19500	1.50	Lateritic district , Coastal districts
Check dam	Surface water / Run-off water	248	216	3750	11250	1.92	Lateritic districts
River Lift Irrigation [Electric]	Surface water (river)	198	54	5300	5300	1.08	All perennial river flowing areas
Tube well [Electric , Solar]	Ground water	797	331	23061	23061	1.43	alluvium zone
Pump Dug well [Electric , solar]	Ground water	643	75	2750	4375	1.71	Alluvium and lateritic zone
Others (Hapa/Sprinkler)	Various	11	1.5	41	51	2.94	
Total		3274	970.87	44652	63537	1.52	





# UNDERSTADNING DEPTH AND COMPLEXITY OF DIFFERENT TYPES OF MINOR IRRIGATION STRUCTURE DEVELOPED AND THEIR LOCATIONS IN WBADMI PROJECT (2012-2019)















> BATCH – I (2012-2014)






> INTRODUCING TARGET AREA AS POLYGON (2014-2015)






> BATCH – II (2014-2015)






> BATCH – III (2015-2016)






> BATCH – IV (2016-2017)






> EXPANSION OF PROJECT AREAS (2017-2018)






> BATCH – V (2017-2018)







BATCH – V1 (2018-2019)




WBADMIP




#### **Schemes on Older Alluvium**











Schemes on Archaean Zone











## SOURCE OF WATER :: GROUND WATER VS SURFACE WATER






## SCHEME PLANNING PROCESS OF PROJECT




#### West Bengal Accelerated Development of Minor Irrigation Project WBADMIP

#### WB ADMI Project Supported by World Bank Web GIS Platform for WBADMIP : <u>http://103.16.143.46/GISWEB/map1.htm</u>




WBADMIP





s 🗄 🐵 🗊 🚟 📓 📓 🖓 🖉 🚔 🖉

Microwatershed Dhaka-Lauberia PDV



	Area (Ha)	2214.42			
	Maximum Flow Length (m)	8784.28			
	Average Run-off co-efficient	0.40			
	Average Slope(s/100)	0.02			
🖴 💐 🖫 🎶 🖌 🚬 🛱 🏭 🌌	Time of Concentration (hr)	1.59			1 .6. 000
Elevation Profile	lc	55.72	licrowatershed VEADAD A 🗄 🔂 😨 📓 😭 🖗	Charles and the second s	ind LULC 🔹 🗙 🗙
chart to display elevations and show	Return Period	25.00	Restance Contraction		Input Output
Cection on map. Elevation Profile 130 130 130 130 130 130 130 130	137.62			ULC_Summary (4)	
	112.29		abani OF	DBJECTID Class_name Area (Ha) DOUBLE 18.332890319	
	Average Discharge (cum/sec)	124.96		2	CROP FOREST 162.65909540
	Н	1.00			HABITATION 128.23413435 RIVER 19.859750970 SINGLE CROP 775.68988476
	65.86			TANKS/PONDS 19.195939924 WASTELAND 550.08578609	
	23468.50		8	WATERBODY 2.4579467890	
0 1 2 3 4 Distance in Kilometers			Land Land Land Land Land Land Land Land		



# LET US SEE HOW OUR SCHEMES LOOK LIKE

14 CILLIN



Tentulberia/Kendua Check Dam Block - Chhatna CCA - 20 Ha Latitute - 23.374691 Longitude - 86.958386











# Mouza- Madhabpur Block- Binpur-II CCA- 1.37 Ha(Rabi)

8 6 5 k M 7 222 4 6 5 k

VANCE AND LO


## **CHECK DAM**






- In undulating lateritic terrain of Western part of the state.
- In series in suitable spacing in 1<sup>st</sup> , 2<sup>nd</sup> and 3<sup>rd</sup> order streams .
- Has gates to clear up deposited silt and have cross over bridge or gangway.
- 248 no of Check dams has been taken in this project.
- Estimated cost of Rs 216 Cr and creation of 3750 ha of Rabi CCA and 11250 ha of Kharif CCA.
- Water utilisation capacity 4500 ham.
- 127 no Check dams are already handed over to WUA.
- Remaining are under construction and to be completed by December 2019.






Design with best survey and design methodology using GIS, Remote sensing, modern survey equipment's like DGPS, Total station etc










#### APPROVED VS HANDED OVER OF CHECK DAMS IN DIFFERENT BATCHES

TOTAL APROV-248 and TOTAL HO-127




## Size of the check dams depending upon Site situation



(based on Rabi CCA)



### COST ANALYSIS OF CHECK DAMS




- Average construction cost for check dams is Rs 1.92 Lakh / ha and 4.8 lakh / Ha-m
- The construction cost per ha gradually reduced after several design modification without compromising safety.

WB ADMI Project Supported by World Bank


## **PUMP DUG WELL**



- Mostly constructed in pre Cambrian zone western part and also in alluvial zone of north Bengal
- Depth 10-15 m , 1 .5 m to 3.6 m dia , lined with concrete or brick wall.
- 643 no PDW projects are taken
- Estimated cost of Rs 75 Cr
- Targeted Rabi CCA 2750 ha and in kharif 4375ha
- So far the **project had completed about 238 no PDW.**








Number taken -643, Handed over -238,

WB ADAM Designed

#### TREND OF COST / HA IN DUGWELLS IN SUCCESSIVE 6 PHASES



AVERAGE COST PER HA DEVELOPMENT=1.71 LAKH



### WB ADMI Project Supported by World Bank WATER DETENTION STRUCTURES

[ VARIOUS SHAPE AND SIZE BASED ON SITE SITUATION AND TOPOGRAPHY



- New tanks and reservoir mainly constructed
- One of the most feasible option for rain water harvesting specially in Lateritic Districts
- 1226 no of reservoirs are taken.
- Estimated Cost Rs 175 cr with creation of 5097 ha CCA in Rabi and 11000 ha in kharif.
- 443 Nos of such schemes are already handed over
- **R**emaining are in full pace of construction phase and like to be completed by 2019.

WB ADMI Project Supported by World Bank

## **REJUVINATION OF CREEKS**

#### **BEFORE AND DURING CONSTRUCTION**


AFTER CONSTRUCTION



- These are derelict Creeks under complete rejuvenation
- Total 250 km of creeks has been taken for rejuvenation with total 95 no projects so far.
- This will create 4650 cca in Rabi and Double of it in Kharif
- About 201 km of creeks already rejuvenated with 90 no of projects.
- Remaining mostly are under construction and few are in bidding stages.








## Gradual increase of Numbers to tap more rain water and facilitating more Ground water recharge

WB ADMI Project Supported by World Bank



## **Cost trend of WDS in Different batches**



- Average cost of command area development is Rs 1.61 lakh / ha
- Gradual cost reduction achieved after modifying design




## **RIVER LIFT IRRIGATION**



- These schemes are constructed on rivers in all parts of state.
- Total 198 no schemes taken for creation of total cca 5300 ha
- Total cost invoved rs 54 cr.



## PROGRESS AND COSTING RIVER LIFT IRRIGATION SCHEME



HANDED OVER 194 NO OF SCHEMES

#### WB ADMI Project Supported by World Bank

## **TUBE WELLS**






- Constructed in recent **alluvium plain** of the state.
- Total **797 no of Solar or Electric operated Tube Well** has been approved with **estimated cost of Rs 331 Cr** for **creation of 23061 ha**

WB ADMI Project Supported by World Bank



### PROGRESS AND COSTING TUBE WELL SCHEMES



- About 617 no of Tube wells already constructed and handed over that already creates 19255 ha
- Gradual Cost Reduction achieved



## SYSTEM OF MONITORING AND QUALITY CONROL



- Implemented Internal Quality Assurance & Control team headed by Superintending Engineer , SPMU, taking the help of Irrigation and water Way Dept's laboratory.
- WUAs are also part of monitoring of construction.
- The project had prepared and distributed manual of checking quality of construction in vernacular language for WUS for different schemes.
- System of Monitoring through Remote sensing and GIS with MIS has adopted.



#### QUALITY CONTROL BY INTERNAL AS WELL AS THIRD PARTY









## Innovation and Bringing Modern Technology



## Project encouraged of modern planning ,design and construction methodology and inculcate new ideas

- Project utilised Remote sensing and GIS technology through out the project cycle. Probably this is unique in our country in water sector.
- Project has introduced DIGITAL BORE LOG machine with GAMA resistivity to finely delineate aquifer zone during construction of tube well. It has been proved to be indispensable in sustainable ground water development.
- Project has piloted IoT based irrigation system design in 5 tube well schemes to optimise ground water utilisation in boro paddy.
- The project has adopted survey works with modern equipment like total station, DGPS. And now planning Lidar system.
- The project has successfully updated design methodology of Check dam, Tube wells and share the same to the Mother department.
- Telemetric based Ultrasonic sonic as well as DWLR are installed in 80 check dam sites to monitor water depth of the check dams.





DIGITAL BORE LOGGER OWNED BY WBADMIP UNDER SUPERVISION OF SENIOR GEOPHYSICS'.

WB ADMI Project Supported by World Bank


A STUDY ON

700

### AVERAGE TIME OF CONSTRUCTION


Source: Internship Research Report	
By	Mr <b>João Moraes Abreu</b>
	Harvard Kennedy School
&	
By	Somveer
	Indian Institute of Technology Kharagpur

Average time between Approval and HO, **if all incomplete were handed-over immediately, July 2018** (in days)



(ONLY ALREADY HO) Average Time Taken between Scheme Approval date/Work Order and Handing Over, per batch

700





## **Thank You**