

WBADMIP: Physical & Financial Progress of Minor Irrigation Schemes

DISTRICT	Approved Schemes	Approved amount (INR in Lakhs)	Under Bidding	Work in Progress	Completed	Planned			Achieved		
						CCA* (Ha)	IP* (Ha)	Beneficiaries	CCA* (Ha)	IP* (Ha)	Beneficiaries
BANKURA	272	13948.18	44	88	140	2851	4312	11025	1597	2462	6218
BARDDHAMAN	133	5038.24	26	1	106	3175	6348	12190	3116	6231	12116
BIRBHUM	466	11277.49	46	213	207	1939	3718	7850	1275	2518	5450
DAKSHIN DINAJPUR	83	3369.46			83	2714	5428	6434	2714	5428	6434
DARJEELING	59	2830.86		15	44	1309	2539	3513	1082	2126	2620
HOOGHLY	22	914.58		1	21	715	1415	3048	693	1386	3048
HOWRAH	20	532.84			20	391	812	2181	391	812	2181
JALPAIGURI	293	9539.78		38	255	7115	14230	12077	6256	12512	10743
JHARGRAM	694	7905.77		52	642	2652	4489	7673	2417	4126	7476
KALIMPONG	22	756.29	5	16	1	207	269	321	11	14	14
KOCH BEHAR	124	5138.60			124	3806	7612	5966	3806	7612	5966
MALDA	93	4049.02	2	41	50	2647	5182	7672	1816	3632	4779
MURSHIDABAD	43	1313.59		9	34	1025	2007	3498	995	1968	3165
NADIA	53	1354.91	7	1	45	898	1773	2679	878	1735	2604
NORTH 24 PARGANAS	17	963.01			17	604	1162	2978	604	1162	2978
PASCHIM MIDNAPORE	511	6073.49	9	291	211	2705	4845	7053	1957	3699	6068
PURBA MEDINIPUR	278	3913.81	1	105	172	2705	4405	8432	2078	3591	8370
PURULIA	494	17031.47	7	138	349	2954	4031	11411	2411	3325	9701
SOUTH 24 PARGANAS	126	8680.94		16	110	5845	7603	14043	5103	6638	12598
UTTAR DINAJPUR	47	1586.27			47	1648	3296	4330	1648	3296	4330
Grand Total	3850	106218.60	147	1025	2678	47904	85476	134374	40847	74273	116859

CCA- Culturable Command Area, IP- Irrigation Potential