


MI Schemes Progress Status as on 01.06.2022



WBADMIP: Physical & Financial Progress of Minor Irrigation Schemes

DISTRICT	Approved Schemes	Approved amount (INR in Lakhs)	Under Bidding	Work in Progress	Completed	Planned			Achieved		
						CCA* (Ha)	IP * (Ha)	Beneficiaries	CCA* (Ha)	IP* (Ha)	Beneficiaries
ALIPURDUAR	36	1412.01	11	10	15	1237	2474	1116	516	1032	770
BANKURA	445	20745.31	63	104	278	3726	5464	11472	2494	3642	8377
BIRBHUM	570	12672.91	18	217	335	2196	4115	9774	1690	3175	7746
DAKSHIN DINAJPUR	109	3634.62	26		83	2714	5428	6434	2714	5428	6434
DARJEELING	59	2830.86		3	56	1219	2359	3572	1169	2294	3429
HOOGHLY	43	1188.83		17	26	779	1543	3926	697	1394	3077
HOWRAH	125	1078.15	45	33	47	512	979	2534	424	864	2492
JALPAIGURI	280	9402.12			280	6671	13342	11373	6671	13342	11373
JHARGRAM	775	10047.55		43	732	3095	4709	4929	2797	4278	4797
KALIMPONG	28	799.44	4	7	17	223	290	663	159	207	416
KOCH BEHAR	124	5138.60			124	3806	7612	5966	3806	7612	5966
MALDA	112	4341.78		24	88	2659	5190	8057	2313	4560	6870
MURSHIDABAD	47	1511.42	1	2	44	1119	2129	3698	1029	2012	3611
NADIA	73	1595.66		21	52	896	1771	2958	896	1771	2679
NORTH 24 PARGANAS	86	2220.69		69	17	1313	2083	3835	604	1162	2610
PASCHIM BARDDHAMAN	11	338.19		10	1	4	5	167	2	3	97
PASCHIM MIDNAPORE	552	7982.42	1	57	494	3468	5673	5113	2716	4673	4876
PURBA BARDDHAMAN	132	5013.77			132	3173	6346	10772	3173	6346	10772
PURBA MEDINIPUR	482	5362.58		244	238	2942	4714	10745	2412	4025	8295
PURULIA	745	22915.56	37	149	559	3837	5178	12126	3163	4302	10760
SOUTH 24 PARGANAS	191	12862.09	16	8	167	7818	10168	19789	6920	9000	17822
UTTAR DINAJPUR	47	1586.27			47	1648	3296	4330	1648	3296	4330
Grand Total	5072	134680.84	222	1018	3832	55054	94866	143349	48012	84417	127599

CCA- Culturable Command Area, IP- Irrigation Potential